

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

REGION: REGION I - ILOCOS REGION **CALENDAR YEAR:** 2024
PROVINCE: LA UNION **QUARTER:** 4
CITY/MUNICIPALITY: BURGOS

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions, if any | Remarks |
|--|---|----------------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|---------|
| | | | | | % of Completion | Total Cost Incurred to Date | | |
| Construction of Calaticat Farm-to-Market-Road to Upper Tumapoc Burgos La Union | Bilis and Upper Tumapoc Burgos La Union | 50,000,000.00 | 12/12/2023 | 8/11/2024 | 100% | 50,000,000.00 | 117 calendar days | NONE |
| GRAND TOTAL | | 50,000,000.00 | | | | 50,000,000.00 | | |

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.



 MARILYN G. ABANSI
 Local Budget Officer



 RICO P. PANTA
 Local Accountant



 DELFIN C. COMEDIS JR.
 Local Chief Executive