

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

REGION: REGION I - ILOCOS REGION **CALENDAR YEAR:** 2023
PROVINCE: LA UNION **QUARTER:** 4
CITY/MUNICIPALITY: BURGOS

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Calaticat Farm-to-Market-Road to Upper Tumapoc Burgos La Union	Bilis and Upper Tumapoc Burgos La Union	50,000,000.00	12/12/2023	8/31/2024	15%	7,424,999.79	NONE	NONE
GRAND TOTAL		50,000,000.00				7,424,999.79		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.



 MARILYN G. ABANSI
 Local Budget Officer



 RICO P. PANTA
 Local Accountant



 DELFIN C. COMEDIS JR.
 Local Chief Executive