



Republic of the Philippines
 Province of La Union
 B U R G O S

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
 FOR THE THIRD QUARTER, CY 2022**

PROGRAM OR PROJECT	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction/Rehabilitation/Widening of New Pob.- Agpay Road @ Brgy New Poblacion	New Poblacion	6,835,664.90	1/21/2022	8/21/2022	100%	6,835,664.90	None	LGSF-FALGU
Construction/Rehabilitation/Widening of New Pob.- Agpay Road @ Brgy New Poblacion	New Poblacion and Agpay	2,164,335.10	6/15/2022	9/15/2022	100%	2,164,335.10	None	
GRAND TOTAL		9,000,000.00				9,000,000.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

RICO P. PANTA
 Municipal Accountant

MARILYN G. ABANSI
 Municipal Budget Officer

DELFIN C. COMEDIS JR.
 Local Chief Executive